BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

Name of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

Work Orde: EE/DD/W.O/199/2020-21, Dated: 15.03.2021

Job Code: 013-20-000126

Est Cost: 20.00 Lakhs

AS No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

TS No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

Name of the Contractor: - Sri Pillappa Girija Shankar

BILL ABSTRACT

Item No	Description of Item	No	L	B	D	Qty	Unit	Rate in Rs	Amount in Rs
1	Providing, fabricating, assembling and fixing in position aluminium partitions using sections in combination of plain, single grove and double grove as per requirements for the frames of overall size 101.6mm x 44.45mm, 3.18mm.thick having section weight, plain sections 2.40kg/m single grove section 2.541kg/m. and double grove section 2.683 kg/m and bottom bottom member 114.3 mm x 44.45 mm 3.18 mm thick and 2.6 46 kg/m; aluminium louvres of size 77.6mmx27.6mm 1.7mm. thick section weight 0.483kg/m; bottom portions provided with 12mm. thick pre laminated sheet both side of approved colour lamination exterior grade; aluminium sections of mat finish or glossy finish using section, spacing of vertical member shall not exceed 0.6 m. c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and riveted to the frames, the assembled frame should be stiffened with corner angles stripped and fixed with screws, rawl plugs and teak wood gutties to R.C.C.columns or masonry on sides, R.C.C. lintels or beams at top and floor at bottom, including cutting chistling and making good with cement mortar to match the surface, providing and fixing bottom panel filled with the materials to a height of 0.9m. from floor level; and 5.5mm. thick plain glass for middle portion viz., 0.9m. to 2.13 m. and top panel with lower sections, the glass and panels fitted with glazing clips of 19mmx17.3mm. with thickness of 0.9mm. weight 0.124kg/m; aluminium sections pre-treated for removal of any rust and prevention of further rust formation, and coated with greasy materials for non-adherence of mortars or any other sticky materials; vertical members embedded in the flooring by making suitable size holes and fixing with cement mortar, with necessary opening for fixing of doors of standard size (excluding cost of door opening) All the frame should be throughly cleaned free from rust, scale or dirt including cost of materials, fixtures, labour and HOM complete as per specifications. -do- using aluminium section anodized to 12 - 15 microns.								
	Measurement taken on Page No.01 & Item No.01 Present Qty=					**25.80**	**Sqm**	**5205.67**	**134293.27**
2	Providing, fabricating, assembling and fixing in position aluminium doors using following aluminium mat finish or glossy finish, outer frame plain section 101.6x44.45mm thickness 3.18mm, section weight 2.404 kg/m, door shutters vertical section 44.62x44.45mm thickness 3.18mm, section weight 1.505kg/m, top section 47.62x44.45mm thickness 3.00mm, section weight 1.426kg/m bottom section 114.3x44.45 thickness 3.18mm, section weight 2.646kg/m, door central section 49.91x44.45mm thickness 3.00mm, section weight 1.495 kg/m glazing clips 19x17.3x11mm thickness 0.9mm section weight 0.124kg/m; aluminium sections cut to length joint metred corners grinded, the shutters pivoted opening arrangement with heavy duty aluminium alloy automatic door closures floor mounted, providing and fixing standard approved accessories, such as aluminium handle for full width or length, tower bolts, lock, pivots: P.V.C. or rubber gasket with 5.5m. thick plain glass for top and bottom panel; aluminium sections treated for removal of any rust and prevention of further rust formation, and coated with greasy materials for non-adherance of mortars or any other sticky materials; the assembled frame fitted with the corner angles, strips and fitted with screws, rawl plugs or teakwood gutties to R.C.C. columns or masonry on sides. beams and flooring in bottom. including cutting, chistling and making good with cement mortar to match the surface; all the frames throughly cleaned free from rust, scale, or dirt including cost of materials, fixtures, labour and HOM complete as per specifications.-do- using aluminium section anodized to 12 - 15 microns.								
	Measurement taken on Page No.02 & Item No.02 Present Qty=					**5.67**	**Sqm**	**6770.46**	**38388.51**
3	Manufacturing, supplying and fixing wooden ward robe of 0.60m deep using 19mm thick vinyl bonded water proof block board, shutters allround ward robe, lockable drawers with sliding channels, cupboard drapery hangers, curtain rods with end brackets, openable shutters with 19mm x 6mm thick plain teak wood beading, lipping 1.5mm thick commercial ply vertical support finished in approved 1mm lamination sheet of approved colour, shade and quality on all exposed surfaces. Inner surface painted with 2 coats of white synthetic enamel paint over 2 coats of Patti, one coat of wood primer, including cost of brass fittings, parliamentary hinges, C handles, tower bolts, magnetic catches, approved brand lock, adhesives, synthetic resins, nails, screws etc., complete including cost of all materials, labour charges, complete as per specification.								
	Measurement taken on Page No.03 & Item No.03 Present Qty=					**103.17**	**Sqm**	**11873.43**	**1224970.94**

Scanned by CamScanner

4	Providing and fixing Free Standing Table for Cabin- without frames consisting of 25 mm thick PLPB table top, 25 mm thick PLPB with edge bonded Exel table,18 mm thick PLPB with edge bonded Mushroy. Wire manager -ABS plastic grommet one number per table Hardware-Allmitis assembly and screw fig., as per specifications, drawings and as directed by Engineer in charge.Main Table : 1500 mmW x 750mm D x 750 mm hr (Edge bonding table top) Side Table : 900 mm W x 450mm D X 750 mm ht.								
	Measurement taken on Page No.04 & Item No.04 Present Qty=					**3**	**No**	**12961.85**	**38885.55**
5	Providing and fixing CUBICLE WORKSTATIONS consisting of wings made out of 75 mm thick MS CRCA powder coated/fabric based system for main and return spine, Top tile finish 8 mm thick MDF covered with Fabric of approved colour and one writting board (600 mm W) and one soft board (600 mm W) per workstation, Bottom file finish 9 mm thick Laminate tile of approved colour, Raceway- one middle raceway (600mm W) below table top per workstation and continuous raceway at the skirting level, Wire manager - ABS plastic grommet one number per table,Table top - 25 mm thick PLPB with straight table top End Table 25 mm thick PLPB with straightedge bound Hardware-MS powder coated corner bkt, cantilever bkt, separator hook on bkt, L bkt and Table joint plate., as per specifications, drawings and as directed by Engineer in charge T TYPE 2 wings 3 D) Size : 1500 mmW x 1500mm D x 1200 mm ht.								
	Measurement taken on Page No.05 & Item No.05 Present Qty=					**4**	**No**	**51266.10**	**205064.40**
6	Providing and laying flooring using prepolished, gang saw/water cut 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials, mortar and labours etc., complete as per specifications.<do> using Black granite/ Multy Red / Ruby Red / Black / Hassan Green / River Pink Granite of width not less than 900mm								
	Measurement taken on Page No.06 & Item No.06 Present Qty=					**13.50**	**Sqm**	**2427.82**	**32775.57**
7	Supplying 110 82" LED TV Make Samsung/LG/Philips/Vidiocon								
	Measurement taken on Page No.07 & Item No.07 Present Qty=					**1**	**No**	**72548.42**	**72548.42**
								Total	1746929.66
								GST Charges 12%	209631.56
								Grand Total	1956561.22

24/05/2024

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division
24/5/2024

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

Name of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

Work Orde: EE/DD/W.O/199/2020-21, Dated: 15.03.2021

Job Code: 013-20-000126

Est Cost: 20.00 Lakhs

AS No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

TS No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

Name of the Contractor: - Sri Pillappa Girija Shankar

Item No	Description of Item	No	L	B	D	Qty	Unit
1	Providing, fabricating, assembling and fixing in position aluminium partitions using sections in combination of plain, single grove and double grove as per requirements for the frames of overall size 101.6mm x 44.45mm, 3.18mm.thick having section weight, plain sections 2.40kg/m single grove section 2.541kg/m. and double grove section 2.683 kg/m and bottom bottom member 114.3 mm x 44.45 mm 3.18 mm thick and 2.6 46 kg/m; aluminium louvres of size 77.6mmx27.6mm 1.7mm. thick section weight 0.483kg/m; bottom portions provided with 12mm. thick pre laminated sheet both side of approved colour lamination exterior grade; aluminium sections of mat finish or glossy finish using section, spacing of vertical member shall not exceed 0.6 m. c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and riveted to the frames, the assembled frame should be stiffened with corner angles stripped and fixed with screws, rawl plugs and teak wood gutties to R.C.C.columns or masonry on sides, R.C.C. lintels or beams at top and floor at bottom, including cutting chistling and making good with cement mortar to match the surface, providing and fixing bottom panel filled with the materials to a height of 0.9m. from floor level; and 5.5mm. thick plain glass for middle portion viz., 0.9m. to 2.13 m. and top panel with lower sections, the glass and panels fitted with glazing clips of 19mmx17.3mm. with thickness of 0.9mm. weight 0.124kg/m; aluminium sections pre-treated for removal of any rust and prevention of further rust formation, and coated with greasy materials for non-adherence of mortars or any other sticky materials; vertical members embedded in the flooring by making suitable size holes and fixing with cement mortar, with necessary opening for fixing of doors of standard size (excluding cost of door opening) All the frame should be throughly cleaned free from rust, scale or dirt including cost of materials, fixtures, labour and HOM complete as per specifications. -do- using aluminium section anodized to 12 - 15 microns.						
	Ward Office Aluminium Partitions						
	Rooms	3	2.75	1.75		14.44	
	Room-1	1	2.75	1.60		4.40	
	Partition-1	1	1.60	1.60		2.56	
	Partition-2	2	1.60	1.38		4.40	
					Total Qty =	**25.80**	**Sqm**

Assistant Engineer 24/08/21
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

Name of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

Work Orde: EE/DD/W.O/199/2020-21, Dated: 15.03.2021

Job Code: 013-20-000126

Est Cost: 20.00 Lakhs

AS No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

TS No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

Name of the Contractor: - Sri Pillappa Girija Shankar

Item No	Description of Item	No	L	B	D	Qty	Unit
2	Providing, fabricating, assembling and fixing in position aluminium doors using following aluminium mat finish or glossy finish, outer frame plain section 101.6x44.45mm thickness 3.18mm, section weight 2.404 kg/m, door shutters vertical section 44.62x44.45mm thickness 3.18mm, section weight 1.505kg/m, top section 47.62x44.45mm thickness 3.00mm, section weight 1.426kg/m bottom section 114.3x44.45 thickness 3.18mm, section weight 2.646kg/m, door central section 49.91x44.45mm thickness 3.00mm, section weight 1.495 kg/m glazing clips 19x17.3x11mm thickness 0.9mm section weight 0.124kg/m; aluminium sections cut to length joint metred corners grinded, the shutters pivoted opening arrangement with heavy duty aluminium alloy automatic door closures floor mounted, providing and fixing standard approved accessories, such as aluminium handle for full width or length, tower bolts, lock, pivots: P.V.C. or rubber gasket with 5.5m. thick plain glass for top and bottom panel; aluminium sections treated for removal of any rust and prevention of further rust formation, and coated with greasy materials for non-adherance of mortars or any other sticky materials; the assembled frame fitted with the corner angles, strips and fitted with screws, rawl plugs or teakwood gutties to R.C.C. columns or masonry on sides. beams and flooring in bottom. including cutting, chistling and making good with cement mortar to match the surface; all the frames throughly cleaned free from rust, scale, or dirt including cost of materials, fixtures, labour and HOM complete as per specifications.-do- using aluminium section anodized to 12 - 15 microns.						
	Ward Office Aluminium Partition For Doors						
	Door	1	0.91	2.50		2.28	
	Door	1	0.91	2.50		2.28	
	Door	1	0.91	2.50		2.28	
					Total Qty=	**6.83**	
					Limited to Qty=	**5.67**	**Sqm**

Assistant Engineer 24/02/21
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Division

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

Name of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

Work Orde: EE/DD/W.O/199/2020-21, Dated: 15.03.2021

Job Code: 013-20-000126

Est Cost: 20.00 Lakhs

AS No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

TS No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

Name of the Contractor: - Sri Pillappa Girija Shankar

Item No	Description of Item	No	L	B	D	Qty	Unit
3	Manufacturing, supplying and fixing wooden ward robe of 0.60m deep using 19mm thick vinyl bonded water proof block board, shutters allround ward robe, lockable drawers with sliding channels, cupboard drapery hangers, curtain rods with end brackets, openable shutters with 19mm x 6mm thick plain teak wood beading, lipping 1.5mm thick commercial ply vertical support finished in approved 1mm lamination sheet of approved colour, shade and quality on all exposed surfaces. Inner surface painted with 2 coats of white synthetic enamel paint over 2 coats of Patti, one coat of wood primer, including cost of brass fittings, parliamentary hinges, C handles, tower bolts, magnetic catches, approved brand lock, adhesives, synthetic resins, nails, screws etc., complete including cost of all materials, labour charges, complete as per specification.						
	Wooden Ward robe for Ward Office						
	At AEE Room	1	2.29	2.13		4.88	
	At AEE Cafeteria	1	0.88	2.44		2.16	
	At AEE Cafeteria	1	1.04	2.13		2.21	
	At AE Ward -13	1	1.07	2.13		2.28	
	At AE Ward -14	1	1.91	2.13		4.06	
	At AE Reciption	1	2.13	2.13		4.55	
	At AEE Reciption Table	1	1.92	0.88		1.70	
	At Revenue Inspector Case Worker	1	6.48	2.13		13.82	
	At Revenue Officer Outside	1	1.07	2.13		2.28	
	At Revenue Officer Inside	1	2.13	2.13		4.55	
	At ARO Officer Inside	1	1.07	2.13		2.28	
	At ARO Officer Godown	1	3.60	3.51		12.61	
	At ARO Officer Godown	1	3.44	2.74		9.45	
	At ARO Officer Godown	1	1.22	1.22		1.49	
	At SDC ARO Office	1	3.05	2.13		6.50	
	At ARO Receiving Room	1	1.07	2.13		2.28	
	At Work Station Opp AEE Room	1	2.13	2.13		4.55	
	At RO Office near System Operator	1	2.13	2.13		4.55	
	At AE Room inside Ward Office	1	1.07	2.13		2.28	
	At Revenue Office inside Ward Office	1	2.29	2.13		4.88	
	At Revenue Office inside Ward Office	1	1.07	2.13		2.28	
	At Ground Floor Corporator Room	1	2.13	2.13		4.55	
	At Ground Floor Corporator Room	1	0.98	3.08		3.00	
					Present Qty=	**103.17**	**Sqm**

24/08/2021

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub Division

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

Name of Work: Maintenance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

Work Order: EE/SBY/W.13/99/2020-21, Dated: 13.03.2021

Sub Code: 4515-20-090-1-28

Estimate Cost: 20.00 Lakhs

Agreement No: - EE/DD/AA/(2-42)/2019-20, Dated: -16.03.2020

Tender No: - EE/SBY/TN/53/2019-20, Dated: - 16.03.2020

Name of the Contractor: - Sri Pillappa Girija Shankar

Item No.	Description of Item	No	L	B	D	Qty	Unit
4	Providing and fixing Free Standing Table for Cabin- without frames consisting of 25 mm thick PLPB table top, 25 mm thick PLPB with edge bounded End table,18 mm thick PLPB with edge bonded Modesty, Wire manager -ABS plastic grommet one number per table Hardware-Miniflx assembly and screw leg., as per specifications, drawings and as directed by Engineer in charge.Main Table : 1500 mmW x 750mm D x 750 mm ht (Edgebinding table top) Side Table : 900 mm W x 450mm D X 750 mm ht.						
	Standing Table for Cabin for Ward Office	3				3	
					Total Qty=	3	**No**

Assistant Engineer
Ward No.13

Assistant Executive Engineer

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

Name of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

Work Orde: EE/DD/W.O/199/2020-21, Dated: 15.03.2021

Job Code: 013-20-000126

Est Cost: 20.00 Lakhs

AS No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

TS No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

Name of the Contractor: - Sri Pillappa Girija Shankar

Item No	Description of Item	No	L	B	D	Qty	Unit
5	Providing and fixing CUBICLE WORKSTATIONS consisting of wings made out of 75 mm thick MS CRCA powder coated,tile based system for main and return spine, Top tile finish 8 mm thick MDF covered with Fabric of approved colour and one writing board (600 mm W) and one soft board (600 mm W) per workstation, Bottom tile finish 9 mm thick Laminate tile of approved colour, Raceway- one middle raceway (600mm W) below table top per workstation and continous raceway at the skirting level, Wire manager - ABS plastic grommet one number per table,Table top - 25 mm thick PLPB with straight table top End Table 25 mm thick PLPB with straightedge bound Hardware-MS powder coated corner bkt, cantilever bkt, separator hook on bkt, L bkt and Table joint plate., as per specifications, drawings and as directed by Engineer in charge T TYPE 2 wings 3 D) Size : 1500 mmW x 1500mm D x 1200 mm ht.						
	CUBICLE WORKSTATIONS for Ward Office	4				4	
					Total Qty=	**4**	**No**

Assistant Engineer
Ward No.13

E.E (D.D.)

Assistant Executive Engineer
Shettyhalli Sub-Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

me of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

rk Orde: EE/DD/W.O/199/2020-21, Dated: 15.03.2021

Code: 013-20-000126

Cost: 20.00 Lakhs

No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

me of the Contractor: - Sri Pillappa Girija Shankar

em No	Description of Item	No	L	B	D	Qty	Unit
6	Providing and layingc/water cut 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of graniteslabs including laying POP on finished surface and cleaning the surface, including the cost of all materials, mortar and labours etc., complete as per specifications.-do- using black granite/ Multy Red / Ruby Red / Black / Hassan Green / River Pink Granite of width not less than 900mm						
	At Ground Floor Corporator Room	1	0.98	3.20		3.12	
	At AEE Cafeteria	1	0.91	2.44		2.23	
		1	0.98	3.20		3.12	
		1	0.91	2.44		2.23	
		1	0.98	3.20		3.12	
		1	0.91	2.44		2.23	
					Total Qty =	**16.06**	
					Limited To Qty =	**13.50**	**Sqm**

E.E.(D.D.)

Assistant Engineer 24/08/2021
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

1ST AND FINAL BILL

me of Work: Maintainance of Ward Office And Engineer Office In Ward No.13 Shettyhalli Sub Division

rk Orde: EE/DD/W O/199/2020-21, Dated: 15.03.2021

b Code: 013-20-000126

i Cost: 20.00 Lakhs

s No: - EE/DD/AS/242/2019-20, Dated:-16.03.2020

s No: - EE/DD/TS/53/2019-20, Dated: - 16.03.2020

me of the Contractor: - Sri Pillappa Girija Shankar

m No	Description of Item	No	L	B	D	Qty	Unit
7	Supplying Of 42" LED TV Make Samsung/LG/Philips/Videocon						
	For Ward Office	1				1	
					Total Qty =	**1**	**No**

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಪಾಂಪಿ. ಬೆಂಗಳೂರು

Scanned by CamScanner